

GOVERNMENT OF ANDHRA PRADESH
ABSTRACT

PMGSY- Phase VII –Medak District– “providing BT on road to Tipparam in Gajwel Mandal – Extension of Agreement Time for a period of 428 days without penalty – Orders – Issued.

PANCHAYAT RAJ &RURAL DEVELOPMENT (PROGS.II) DEPARTMENT

G.O.Rt.No. 75

Dated. 21 -01-2011

Read the following

- 1) G.O.Rt.No.1317, PR&RD(Progs.II) Dept,dt.29.08.2008
- 2) From the ENC(PR), PMGSY Lr.No. W9/DEE-II/PMGSY Ph VII/1107/2010 Dt.18.11.2010.

<<>>

ORDER:

In the circumstances reported by the Engineer-in-Chief, Panchayat Raj, PMGSY, Hyderabad in his letter 2nd read above, Government after careful examination of the proposal hereby accord sanction for Extension of Agreement Time from 27.01.2010 to 31.03.2011 i.e. for a period of 428 days without imposing penalty as the delay is not attributed to the contractor in respect of work Road from “providing BT on road to Tipparam in Gajwel Mandal of Medak District under PMGSY Ph – VII-package No.AP VII 1107.

2. The Engineer-in-Chief, Panchayat Raj, PMGSY,Hyderabad shall take necessary action accordingly.

3. This Order issues with the concurrence of Finance Department vide their U.O.No.33570/564/2010,Expr.(PR&RD) Dt.14.12.2010

4. A copy of this order available on the internet and can be accessed at www.ap.gov.in/goir.

(BY ORDER AND IN THE NAME OF THE GOVERNOR OF ANDHRA PRADESH)

Dr. RAJIV SHARMA
PRINCIPAL SECRETARY TO GOVERNMENT(PR)

To
The Engineer-in-Chief, Panchayat Raj, PMGSY,Hyderabad,
The Superintending Engineer, (PR),Medak District.

Copy to:

The OSD to Min.(PR&RWS)/P.S. to Principal Secretary(PR)
Sc/Sf.

//FORWARDED::BY ORDER//

SECTION OFFICER